

BLOCK WORK INSPECTION

Wall size	
Wall reinforcing	
Column size	
Column reinforcing	
Bond beam size	
Bond beam reinforcing	
Lintel size	
Lintel reinforcing	
Gable size	
Gable reinforcing	
Grouting low lift 1.2m max. – no clean outs required	
Grouting high lift 3.6m max. – (Clean outs require) as defined in NZS 4210	
Grouting strength (MPA)	

Floor starters	
Specific design	
Has engineer inspected?	
Producer Statement Design/Construction	
Conforms to approved plan	
If No – has new plan been requested?	
Cavities cleared	
Clean outs provided	
Control joints	
Durability	
Walls to be compacted	
Mechanical inversion vibration/or rodding with solid bar	
Temporary bracing provided (to resist lateral loads)	

Instruction Issued	Verbal	Written

Was verbal instruction issued? Yes / No
 Conforms to Approved Plans? Yes / No
 Has Notice to Fix been issued? Yes / No

Is written instruction required? Yes / No
 If No, has amendment been Approved? Yes / No
 Is reinspection required? Yes / No

Officer: _____ Signed: _____ Date: ____ / ____ / ____